NET LED LIGHTING

Test record for LED 2D Emergency Bulkhead

Technical Helpline: 01223 851505
Email: support@netled.co.uk
Document: NET-11-06-MG_V1

Testing / Commissioning Process

- Isolate both Mains Supplies before commissioning Emergency Module
- Ensure the load is connected
- Connect the battery
- Switch on the Unswitched Supply – Check the Charge LED illuminates
- Switch on the Maintained Supply – Check the LED Board illuminates as normal
- Switch off the Maintained Supply
- Switch off the Unswitched Supply – Check the Charge LED extinguishes and check the centre Emergency LEDs illuminate

Note: Failure to conduct regular testing may result in reduced battery life. Short function tests and full duration tests must take place in accordance with BS EN 50172.

Luminaire Ref/Location:	**In case of difficulty, contact the installation engineers:** .....
Full recharge time: 24 Hours	Lamp Type: 2D Emergency Bulkhead

Routine Test Record

		Year 1 20__		Year 2 20__		Year 3 20__		Year 4 20__		Year 5 20__	
Monthly Test		Signed	Date	Signed	Date	Signed	Date	Signed	Date	Signed	Date
1	Functional										
2	Functional										
3	Functional										
4	Functional										
5	Functional										
6	One hour										
7	Functional										
8	Functional										
9	Functional										
10	Functional										
11	Functional										
12	Full Duration										